

# Greenfield & Chandler Heights Road Improvements Project (ST076/ST101/WW062)

ISSUE 1  
DEC 2009



- Construction began in November 2009.
- Phase 2 will be first phase for construction.

**PROJECT  
HOTLINE:  
480.898.4090**

**PROJECT SCHEDULE:  
(See Map at Right)**

- Phase 1 –**  
Spring – Winter 2012
- Phase 2 –**  
Fall 2009 – Winter 2010
- Phase 3 –**  
Spring – Winter 2013
- Phase 4 –**  
Spring – Winter 2012

**For project questions or comments, call our project hotline at 480.898.4090**

## CONSTRUCTION BEGINS on the Greenfield & Chandler Heights Road Improvements Project

The Town of Gilbert has selected Hunter Contracting as the contractor to construct the Greenfield and Chandler Heights Road Improvements Project. The project area (map below right) has been divided into four phases for construction (see project schedule in left margin) with Phase 2 constructed first.

Phase 2 activities include reconstruction of the Roosevelt Water Conservation District (RWCD) Canal at the Chandler Heights/Greenfield intersection; improvements to Chandler Heights Road from Greenfield to Rockwell; and improvements to Greenfield Road from Chandler Heights to Lonesome Lane.

Work has recently begun to prepare for the scheduled “low flow” period for RWCD (Dec 28 – Jan 15), on the RWCD reconstruction at the Chandler Heights/ Greenfield intersection. To accommodate this work there will be a few days prior to the end of December when it may be necessary to have a flagger assisting

traffic movement on the roadway. We appreciate your patience during this activity and if you would like to receive regular updates regarding construction activity, please feel free to call our hotline or send your e-mail address to our public outreach contact: [teresa@makprosv.com](mailto:teresa@makprosv.com)

Traffic impacts in the near future include:

- A complete closure of the Chandler Heights/Greenfield intersection from January 4<sup>th</sup> through 6<sup>th</sup>, 2010.
- A closure of Chandler Heights Road east of the Greenfield Road intersection, which will affect both east and westbound traffic over the EMF Bridge. This work is tentatively scheduled to begin January 18<sup>th</sup> and take approximately three weeks to complete.

## Project Overview

The project includes the design and construction of the widening of Greenfield Road from Queen Creek Road to Chandler Heights Road; and Chandler Heights Road from Val Vista Road to Rockwell Road to minor arterial street standards (four lanes with a striped turn lane median, bike lanes, curb & gutter, sidewalks and street lights). The project includes widening of the Chandler Heights Bridge over the East Maricopa Floodway (EMF), a 16-inch waterline in Chandler Heights from Val Vista to Greenfield, an 8-inch sewer line in Chandler Heights from Val Vista to west of Greenfield, a 12-inch reclaimed waterline in Greenfield from Chandler Heights to Ocotillo and in Chandler Heights from Greenfield to east of the EMF, an open channel drainage system along Chandler Heights east of the EMF, and all related and ancillary design and coordination activity for the project.



